

KIRBY INLAND MARINE

ANNUAL CARGO PIPING AND HOSE TEST REPORT

Reference: 33CFR 156.170

A copy of this report is to be retained on board the vessel.

VESSEL NAME: 305

DATES TESTS PERFORMED: PIPING 23 MAY 17

CARGO PRESSURE RELIEF VALVES 23 MAY 17
CARGO PRESSURE GAUGES 23 MAY 17
AIR RECEIVER RELIEF VALVE TESTED: 23 MAY 17

FIXED PIPING: TESTED 23 MAY 17, MAWP: 125 PSI TEST PSI: 200 PSI
(Min test pressure 1.5 times maximum allowable working pressure(MAWP). MAWP is the relief valve setting.)

PORTABLE HOSE #1: TESTED 10 J/AN 18, MAWP:125 psi TEST
6" X 75' WILCOX #1151 GG MARINE MASTER DOCK HOSE SER. # 62588

PORTABLE HOSE #2: TESTED 06 NOV 17, MAWP: 125 PSI TEST PSI: 200 PSI
6" X 60' WILCOX #1151 GG MARINE MASTER DOCK HOSE SER. # 60187-6

CARGO TRANSFER SYSTEM RELIEF VALVES:
Set Pressure: 125 P.S.I. TEST DATE 23 MAY 17


AIR RECEIVER PRESSURE RELIEF VALVE
Tested 23 MAY 17 @ 125 PSI

TRANSFER SYSTEM PRESSURE GAUGE:
TEST ON 23 MAY 17

Test performed at: Port of Miami

Test method: Hydro Test

Signature:
Performed by:(print name)



Amos DeLancy

Title: MARINE COORDINATOR

Company address: 1020 Port Blvd.
Miami, Florida 33132
Telephone: (305)579-5013