

# KIRBY INLAND MARINE

## ANNUAL CARGO PIPING AND HOSE TEST REPORT

Reference: 33CFR 156.170

A copy of this report is to be retained on board the vessel.

**VESSEL NAME: 403**

**DATES TESTS PERFORMED: PIPING 06 JULY 21**

6 " HOSE 06 JULY 2021

6" HOSE (FWD) 06 JULY 2021

**FIXED PIPING: TESTED 06 JULY 21, MAWP: 125 PSI TEST PSI: 188 PSI**

(Min test pressure 1.5 times maximum allowable working pressure(MAWP). MAWP is the relief valve setting.)

**PORTABLE HOSE # 1: TESTED 06 JULY 21, MAWP: TEST PSI: 200 PSI**

6"X 75 ' #1151 G/G "MARINEMASTER" SERIAL # 79800

**PORTABLE HOSE #2: TESTED 06 JULY 21, MAWP: TEST PSI: 200 PSI**

6"X 75 WILCOX # 1151 G/G" MARINEMASTER" SERIAL # 69808

**PORTABLE HOSE #3:**

### CARGO TRANSFER SYSTEM RELIEF VALVES:

Set Pressure: 125 P.S.I. TEST DATE 06 JULY 21

### AIR RECEIVER PRESSURE RELIEF VALVE

Tested 06 JULY 21 Stamped relief pressure 150 P.S.I.

0 .

Test performed at: **Miami Florida**

Test method: **Air/Hydro**

Signature:  
Performed by:(print name)



**Amos DeLancy**

Title: **Marine Coordinator**

Company address: 1020 Port Blvd. Suite 2  
Miami, Florida 33132

Telephone: (305)579-5013