

# KIRBY INLAND MARINE

## ANNUAL CARGO PIPING AND HOSE TEST REPORT SUMMERY

Reference: 33CFR 156.170

A copy of this report is to be retained on board the vessel.

VESSEL NAME: 405

DATES TESTS PERFORMED: PIPING 15 JUN 20  
SIX INCH HOSE 15 JUN 20

SIX INCH HOSE 15 JUN 20  
PRESSURE RELIEF VALVE 15, JUN 20  
GAUGES 15 JUN 20

FIXED PIPING: TESTED 15 JUN 20, MAWP: 125 PSI TEST PSI: 200 PSI  
(At least 1.5 times maximum allowable working pressure(MAWP). MAWP is the relief valve setting.)

PRESSURE RELIEF VALVES: TESTED @ 125 P.S.I. ON 15, JUN 20

AIR RECEIVER RELIEF VALVE: TESTED @ 150 P.S.I. ON 15, JUN 20

HOSE 6"X75' SER #71888: TESTED 15 JUN 20, MAWP: 125 PSI TEST PSI: 200 PSI,

HOSE 6"X75' SER #71886: TESTED 15 JUN 20, MAWP: 125 PSI TEST PSI: 200 PSI, Diesel

Test performed at: MIAMI, FL.  
Test method: HYDRO TEST

Signature:

Name:

Title:



AMOS DELANCY

MARINE COORDINATOR

Company address: 1020 Port Blvd.  
Miami, Florida 33132

Telephone: (305) 579-5013