

# KIRBY INLAND MARINE

## ANNUAL CARGO PIPING AND HOSE TEST REPORT

Reference: 33CFR 156.170

A copy of this report is to be retained on board the vessel.

**VESSEL NAME: 305**

**DATES TESTS PERFORMED: PIPING 21 JUNE 24**

**CARGO PRESSURE RELIEF VALVES 21 JUNE 24**

**CARGO PRESSURE GAUGES 21 JUNE 24**

**AIR RECEIVER RELIEF VALVE TESTED: 21 JUNE 24**

**FIXED PIPING: TESTED 21 JUNE 24, MAWP: 125 PSI TEST PSI: 200 PSI**

(Min test pressure 1.5 times maximum allowable working pressure(MAWP). MAWP is the relief valve setting.)

**PORTABLE HOSE #1: TESTED 21 JUNE 24, MAWP:125 psi TEST**

**6" X 75' WILCOX #1151 GG MARINE MASTER DOCK HOSE SER. # 80717-1**

**PORTABLE HOSE #2: TESTED 21 JUNE 24, MAWP: 125 PSI TEST PSI: 200 PSI**

**6" X 75' WILCOX #1151 GG MARINE MASTER DOCK HOSE SER. # 80717-2**

**CARGO TRANSFER SYSTEM RELIEF VALVES:**

Set Pressure: **125 P.S.I.** TEST DATE 21 JUNE 24

**AIR RECEIVER PRESSURE RELIEF VALVE**

Tested 21 JUNE 24 @ 125 PSI


**TRANSFER SYSTEM PRESSURE GAUGE:**

TEST ON 21 JUNE 24

Test performed at: **Port of Miami**

Test method: **Hydro Test**

Signature:  
Performed by:(print name)



**Amos DeLancy**

Title:

**MARINE COORDINATOR**

Company address: 1020 Port Blvd.  
Miami, Florida 33132

Telephone: (305)579-5013