

# KIRBY INLAND MARINE

## ANNUAL CARGO PIPING AND HOSE TEST REPORT SUMMERY

Reference: 33CFR 156.170

A copy of this report is to be retained on board the vessel.

**VESSEL NAME: 405**

**DATES TESTS PERFORMED: PIPING 22 OCT 24  
SIX INCH HOSE 22 OCT 24**

**SIX INCH HOSE 22 OCT 24  
PRESSURE RELIEF VALVE 22, OCT 24  
GAUGES 22 OCT 24**

**FIXED PIPING: TESTED 22 OCT 24, MAWP: 125 PSI TEST PSI: 200 PSI**  
(At least 1.5 times maximum allowable working pressure(MAWP). MAWP is the relief valve setting.)

**PRESSURE RELIEF VALVES: TESTED @ 125 P.S.I. ON 22 OCT 24**

**AIR RECEIVER RELIEF VALVE: TESTED @ 150 P.S.I. ON 22, OCT 24**

**HOSE 6"X75' SER #89752-3: TESTED 22 OCT 24, MAWP: 125 PSI TEST PSI: 200 PSI,**


**HOSE 6"X75' SER #94348-4: TESTED 22 OCT 24, MAWP: 125 PSI TEST PSI: 200 PSI, Diesel**

Test performed at: MIAMI, FL.  
Test method: HYDRO TEST

Signature:

Name:

Title:



AMOS DELANCY  
MARINE COORDINATOR

Company address: 1020 Port Blvd.  
Miami, Florida 33132  
Telephone: (305) 579-5013