2360 Fifth Street Mandeville, LA 70471 (985) 629-2082 Phone (985) 629-2110 Fax

## HOSE AND PIPELINE TESTS

VESSEL:	FMT 8080
	.83
THE FOLLOWING ITEMS HAVE BEEN 46CFR 35.35-70 AND 33CFR 156.	CHECKED AND TESTED IN ACCORDANCE WITH 170 ON
	PRESSURE GAUGES HAVE BEEN CHECKED WITHIN 10% OF ACCURACY.
	EMERGENCY SHUTDOWN HAS BEEN CHECKED AND FOUND OPERABLE.
	TRASFER SYSTEM RELIEF VALVE HAS BEEN TESTED AND CHECKED - 125 P.S.I.
	ALL TRANSFER PIPING SYSTEMS AND ASSOCIATED VALVES HAVE BEEN TESTED AND CHECKED AT 187.5 P.S.I.
PA	CARGO HOSE VISUALLY AND HYDROSTATICALLY CHECKED TO 225 P.S.I.

THE ABOVE ITEMS CHECKED, TESTED AND VERIFIED BY: