

# FMT

Florida Marine Transporters, Inc.

2360 Fifth Street  
Mandeville, LA 70471  
(985) 629-2082 Phone  
(985) 629-2110 Fax

## HOSE AND PIPELINE TESTS

VESSEL: FMT 3158

THE FOLLOWING ITEMS HAVE BEEN CHECKED AND TESTED IN ACCORDANCE WITH  
46CFR 35.35-70 AND 33CFR 156.170 ON 9-16-24.

✓

PRESSURE GAUGES HAVE BEEN CHECKED  
WITHIN 10% OF ACCURACY.

✓

EMERGENCY SHUTDOWN HAS BEEN CHECKED  
AND FOUND OPERABLE.

✓

TRANSFER SYSTEM RELIEF VALVE HAS BEEN  
TESTED AND CHECKED - 125 P.S.I.

✓

ALL TRANSFER PIPING SYSTEMS AND  
ASSOCIATED VALVES HAVE BEEN TESTED  
AND CHECKED AT 187.5 P.S.I.

N/A

CARGO HOSE VISUALLY AND  
HYDROSTATICALLY CHECKED TO 225 P.S.I.

THE ABOVE ITEMS CHECKED, TESTED AND VERIFIED BY:

R. Andrew Louchard