

## TRANSFER SYSTEM TESTING DATA

---

**Tank Barge** FMT 3160

**Official Number** 470150

The Pipeline System was tested at 187.5 PSI

DF

All Piping Spool Pieces & Reducers on the tank barge (either attached to the cargo header valves or unattached) were tested at 187.5 PSI

DF

The Pipeline System and Spool Pieces/Reducers (either attached to the cargo header valves or unattached) were labeled with the new test date

DF

The Pressure Relief Valve was tested @ 125 PSI

DF

Cargo Discharge Line Pressure Gauge was checked and found within 10% accuracy. DF

*Dewu Fujita*

Signature

8-15-25

Date

### DISCLAIMER

Superior Marine Ways, Inc. offers no warranty either expressed or implied, to the owner of the tank barge, as to the integrity of the tests performed that are listed on the document once the barge leaves our facility.