

FMT

Florida Marine Transporters, Inc.

2360 Fifth Street
Mandeville, LA 70471
(985) 629-2082 Phone
(985) 629-2110 Fax

HOSE AND PIPELINE TESTS

VESSEL: FMT 3176

THE FOLLOWING ITEMS HAVE BEEN CHECKED AND TESTED IN ACCORDANCE WITH
46CFR 35.35-70 AND 33CFR 156.170 ON 9-15-24.

/

PRESSURE GAUGES HAVE BEEN CHECKED
WITHIN 10% OF ACCURACY.

/

EMERGENCY SHUTDOWN HAS BEEN CHECKED
AND FOUND OPERABLE.

/

TRANSFER SYSTEM RELIEF VALVE HAS BEEN
TESTED AND CHECKED - 125 P.S.I.

/

ALL TRANSFER PIPING SYSTEMS AND
ASSOCIATED VALVES HAVE BEEN TESTED
AND CHECKED AT 187.5 P.S.I.

N/A

CARGO HOSE VISUALLY AND
HYDROSTATICALLY CHECKED TO 225 P.S.I.

THE ABOVE ITEMS CHECKED, TESTED AND VERIFIED BY:

