

FMT

Florida Marine Transporters, Inc.

2360 Fifth Street
Mandeville, LA 70471
(985) 629-2082 Phone
(985) 629-2110 Fax

HOSE AND PIPELINE TESTS

VESSEL: FMT 6000

THE FOLLOWING ITEMS HAVE BEEN CHECKED AND TESTED IN ACCORDANCE WITH 46
CFR 35.35-70 AND 33 CFR 156.170 ON 8-9-24

- ☒ PRESSURE GAUGES HAVE BEEN CHECKED
WITHIN 10% OF ACCURACY.
- ☒ EMERGENCY SHUTDOWN HAS BEEN CHECKED
AND FOUND OPERABLE.
- ☒ TRANSFER SYSTEM RELIEF VALVE HAS BEEN
TESTED AND CHECKED - 125 P.S.I.
- ☒ ALL TRANSFER PIPING SYSTEMS AND
ASSOCIATED VALVES HAVE BEEN TESTED AND
CHECKED AT 187.6 P.S.I.
- ☒ N/A CARGO HOSE VISUALLY AND
HYDROSTATICALLY CHECKED TO 225 P.S.I.
- ☒ VAPOR PIPELINE HAS BEEN VISUALLY
CHECKED AND IS CLEAR OF POLMERIZING
CARGO.

THE ABOVE ITEMS CHECKED, TESTED, AND VERIFIED BY:

