

KIRBY INLAND MARINE, LP MAINTENANCE DEPARTMENT 18350 MARKET ST. CHANNELVIEW, TX 77530

OFFICE (713) 435-1730

FAX (713) 435-1714

VAPOR TIGHTNESS TEST

Note: Test Results are V	alid for (1) One Year f	rom Date of Tes	st!
Vessel Name: Kirb/ 30033 Tes		t Date:	01-11-24
Testing Location: VLS	Gas Ace P.A. Max	imum Load Rate	(BPH) 5000
Tanks Tested: All Pre		ssure Indicator:	cert Gauge
	TEST RES	SULTS	
Test Duration: 30 Minutes Beginning Pressure		28	Inches H20
	Ending Pressure:	28	Inches H20
	Total Pressure Loss:	0	Inches H20
	Allowable Pressure Lo	ss: 2.26	Inches H20
Emmanuel Roy Tester: (Print) Tester: (Signature)	diguez	Witness (Prin	Kent
P1) - Beginning Pressure Delta P) - Total Pressure Loss TP) - 14.7 <u>plus</u> Barge Test Pressure in PSI		(P2) (Delta PM) (L)	- Ending Pressure - Allowable Pressure Loss - Maximum Load Rate in BPH
V) - Volume of Tani 361 - PIA @ (P1)	(s)	(Delta T) = T	est Duration
361 x <u>(5. +</u> (TP)	×(5,000 (L)	1 2989	o) = _2.26 (Delta PM)